

Conductor Installation Checklist

Project/ Job name: _____ Location of Work: _____

Drawing No: _____

Spans	Length	Conductor	Voltage (415/11kV /22kV)	Manufacturer	Date of Purchase

Check the following items	OK	Remedial Action/ Comments/Feedback
1. Check Bat Protection Installed (required on HV Pole Tops on any phase where a steel x-arm or the pole is with 300mm of the base of the insulator)		
2. Check correct conductor used		
3. Conductor Joins (only Compression sleeves)		
4. Conductors secured Correctly		
5. Double Clamps Conductor above 7/4.50 or within 2km Zone Substation		
6. LV Spacers Installed (Spans 60m+)		
7. Neutral Bonds Connected (LV & Aerial Earth)		
8. Phase Markers installed Where required (Standards Bulletin S01-062)		
9. Pre-forms all installed correctly		
10. Sag and Clearances OK		

Inspected by (print name): _____

Inspected by signature: _____

Date inspected: _____

TO BE FILLED BY OFFICER IN CHARGE OF CONSTRUCTIONS Verify below forms/certificates comply and results are OK for energising the asset	OK	Remedial Action/ Comments/ Feedback
Verify that the above checklist has been completed		
LV ABC Certificate of Test Completed		
Guy Checklist Completed		

Officer in charge of construction (print name): _____

Signature: _____

Date: _____